

01 Neubau Forschungszentrum

Top 5 (EUR ohne USt.)

	Budgets	Originalaufträge	Nachträge	Summe	Rückstellungen	Aufträge*	Freigaben	Hochrechnung	+/-	%
Gesamtübersicht	15.148.987!	11.525.543	753.383	12.278.926	476.683	12.755.609!	11.715.034	14.966.514	-182.472	-1,2%
Top 5 Budgets										
4.020 Reinraumtechnik	1.316.000!	1.145.938	72.776	1.218.714		1.218.714	1.091.818	1.151.594	-164.406	-12,5%
1.010 Grundstück Erwerb	1.200.000!	1.178.101		1.178.101		1.178.101!	1.178.101	1.178.101	-21.899	-1,8%
3.060 Betonarbeiten	1.128.947!	908.392	89.231	997.623	280.502	1.278.126	1.209.121	1.279.009	+150.062	+13,3%
4.100 Elektroarbeiten	1.087.590	705.826	109.800	815.626		815.626	743.722	1.087.590		
9.010 Unvorhersehbares	1.000.000	124.926	6.611	131.537	17.921	149.457	126.091	1.001.636	+1.636	+0,2%
Top 5 Nachträge										
4.100 Elektroarbeiten	1.087.590	705.826	109.800	815.626		815.626	743.722	1.087.590		
3.060 Betonarbeiten	1.128.947!	908.392	89.231	997.623	280.502	1.278.126	1.209.121	1.279.009	+150.062	+13,3%
4.020 Reinraumtechnik	1.316.000!	1.145.938	72.776	1.218.714		1.218.714	1.091.818	1.151.594	-164.406	-12,5%
3.110 Stahlblecharbeiten Dach	281.000	133.207	65.355	198.561	10.226	208.787	190.247	281.000		
7.050 Planung HLS	307.000	307.069	62.267	369.335		369.335	316.633	369.335	+62.335	+20,3%
Top 5 Mehrkosten										
3.060 Betonarbeiten	1.128.947!	908.392	89.231	997.623	280.502	1.278.126	1.209.121	1.279.009	+150.062	+13,3%
7.040 Tragwerksplanung	98.000	197.554		197.554		197.554!	185.484	185.484	+87.484	+89,3%
3.010 Erdarbeiten	235.000!	255.450	950	256.400	66.242	322.642	248.528	322.338	+87.338	+37,2%
4.120 Sicherheitstechnik	118.000	224.865	3.609	228.474		228.474!	187.034	196.878	+78.878	+66,8%
3.170 Stahlblecharbeiten Wand	153.000	155.359	15.292	170.652	10.226	180.878	209.641	220.675	+67.675	+44,2%
Top 5 Minderkosten										
4.020 Reinraumtechnik	1.316.000!	1.145.938	72.776	1.218.714		1.218.714	1.091.818	1.151.594	-164.406	-12,5%
4.060 Sanitär und Kältetechnik	797.566!	627.536	-8.803	618.732		618.732!	617.345	649.836	-147.730	-18,5%
3.250 Reinraumboden	155.000!	75.386		75.386		75.386!	60.533	63.410	-91.590	-59,1%
4.010 Heizungstechnik	362.530!	267.515		267.515	10.226	277.741	227.519	277.614	-84.916	-23,4%
4.080 Regelungstechnik	275.523!	201.536	5.678	207.214	5.113	212.327	169.314	212.327	-63.195	-22,9%

Legende: Aufträge* = einschl. Rückstellungen, Freigaben* = einschl. Einbehalte, ! = abgeschlossen